

HOUSE INSPECTION REPORT

Company: Mantu Online Store **Inspector:** Khululekani Sivako

Contact: +263 78 393 0023 | info@mantu.co.zw

Address: Ground Floor, Albion Court, Corner Fort Street & 13th Avenue, Bulawayo

1. PROPERTY INFORMATION

| Client Name | Mr. & Mrs. Ndlovu |
|------------------|---------------------------------------|
| Property Address | 14 Maple Crescent, Borrowdale, Harare |
| Inspection Date | 05 October 2025 |
| Property Type | Single-storey residential house |
| Construction | Brick under tile |
| Approx. Age | 12 years |
| Weather | Clear skies, mild temperature |
| Occupancy | Occupied |

2. EXTERIOR INSPECTION

| Component | Condition | Observation | Recommendation | |
|---------------------|-----------|--------------------------------------|------------------------------|----------------|
| Roof | Fair | Some broken tiles near gutter edges | Replace damaged tiles and | check for leal |
| Gutters & Downpipes | Poor | Blocked with debris and rust visible | Clean and repaint or replace | rusted section |
| Walls | Good | No major cracks observed | Regular repainting recomme | ended |
| Windows | Fair | Wooden frames showing early signs of | r∧, treat, and repaint wind | dow frames |
| Doors | Good | Secure and functional | None | |

3. INTERIOR INSPECTION

| Area | Condition | Observation | Recommendation |
|-------------|-----------|---------------------------------|---------------------------------------------|
| Living Room | Good | Minor paint scuffs on wall | Repaint affected areas |
| Kitchen | Fair | Small water damage under sink | Fix plumbing leak and replace affected of |
| Bedrooms | Good | No structural defects | None |
| Bathroom | Fair | Loose floor tile and slow drain | Re-grout tiles and service drainage |
| Ceilings | Fair | Slight water stains near corner | Inspect roof above and repaint once repaint |

4. ELECTRICAL & PLUMBING SYSTEMS

| System | Condition | Observation | Recommendation | |
|------------|-----------|-------------------------------|----------------------------|--------|
| Electrical | Good | Wiring appears up to standard | Annual safety check recomm | nended |

| Plumbing | Fair | Inconsistent water pressure in shower | Check for partial blockage in line |
|----------|------|---------------------------------------|------------------------------------|
|----------|------|---------------------------------------|------------------------------------|

5. STRUCTURAL ELEMENTS

| Component | Condition | Observation | Recommendation |
|--------------|-----------|---------------------------------|-----------------------------|
| Foundation | Good | No visible cracks or settlement | None |
| Floors | Good | Level and solid | None |
| Roof Trusses | Fair | Slight wood warping in attic | Reinforce and inspect annua |

6. SAFETY & COMPLIANCE

Smoke Detectors: Installed ■ Fire Extinguishers: Not found ■ Security Bars: Installed ■ Electrical Compliance Certificate: Not available ■ Recommendation: Install at least one fire extinguisher and obtain an electrical compliance certificate from a certified electrician.

7. OVERALL ASSESSMENT

| Category | Rating |
|----------------------|--------|
| Structural Integrity | 8/10 |
| Plumbing | 6/10 |
| Electrical | 8/10 |
| Interior Condition | 7/10 |
| Exterior Condition | 7/10 |
| Safety & Compliance | 6/10 |

Overall Property Condition: Fair to Good

Summary: The property is structurally sound with moderate maintenance needs. Primary issues include roof tile replacement, gutter restoration, and minor plumbing fixes.

8. INSPECTOR'S DECLARATION

| I, Khululekani Sivako, certify that the above report represents my professional opinion based on a visual |
|-------------------------------------------------------------------------------------------------------------|
| inspection conducted on the date specified. This report is not a guarantee but a professional assessment of |
| observed conditions. |

| Signature: | |
|-----------------------|--|
| Date: 05 October 2025 | |